


EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains at Nisarga layout in Abbigeri in Ward No. 12, Shettihalli Sub Division.
2	Amount of Work Portion	15,30,608.00
3	Estimated Cost	17.00 Lakhs
4	Name of Contractor	Puttaraju. A
5	Agreement No	BBMP/EE/Das No.42/15-16 Date: 24.03.2016
6	No and date under which work order issued	EE/DD/WO/42/2015-16 Date: 24.03.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	20.06.2016
9	Date of receipt of application in the sub division office	20.06.2016
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer


Executive Engineer
Dasarahalli Division, Bangalore

Dasarahalli Division, Bangalore
Bhuvan Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore
EXECUTIVE ENGINEER


Assistant Executive Engineer
Shettihalli Sub-Division, Bangalore
ಬಿಟ್ಟುಕೊಳ್ಳುವುದಿಲ್ಲ, ಒಂದೊಂದು ಬಾರಿ
ಬ್ಯಾಚ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು
Chief Engineer
Dasarahalli Zone, Bangalore.